## PREREQUISITES FOR ABOVEGROUND INSPECTION

## CHECKLIST TO BE COMPLETED AND SUBMITTED PRIOR TO REQUESTING SIGNAL INSPECTION

PROJECT LIMITS			
PROJECT ID	CITY REPRESENTATIVE		
CONTR		CITY	
YES NO		YES NO	COMMENT
	GENERAL	.15	<b></b>
	Are the materials stored appropriately at the job site? LED modules facing down?		
	Are all pipe and bolt threads coated with a heavy coating of an approved anti - sieze?		
	Are bushings used in all rigid metallic conduit and end bells on non-metallic conduit?		
	Have the sonotubes been removed from the base foundation?		
	POLES		
	Are the signal pedestal/breakaway bases level on the concrete base?		
	Have poles been inspected prior to assembly for any potental defects?		
	Are any poles/standards installed too close to any overhead wires?		
	Are tightening of anchor bolt nuts and connection hardware performed per recommended procedure?		
	Are poles oriented in the right direction? (Handhole towarsd sidewalk)		
	WIRING		
	Is the specified underground multi-conductor cable used?		
	Is the field wiring done in accordance with the plans?		
	Are the necessary metallic pull boxes grounded and sealed?		
	Is there 10' extra wire in each pull box? (Measured 3' above the top of the pull box.)		
	Are spare conductors secured?		
	Are spliced conductors fully insulated?		
	Is 18" of signal wire left in the base to connect the feeder conductors to the luminaire connectors?		
	LUMINAIRES		
	Is the LED module orientation arrow in the proper direction?		
	Are the luminaires level?		
	Are the street light fuse holders at proper polarity?		
	Are all connections and connectors connected properly?		